



April 22, 2026

Ms. Tiana Toups, Investigator II
DEQ Office of Water Quality
Arkansas Department of Energy & Environment
5301 Northshore Drive
North Little Rock, AR 72118-5317

Re: NPDES Permit Number: AR0021768, AFIN-58-00105, CAO 22-088
Milestone Schedule Update

Dear Tiana:

The attached Corrective Action Plan, submitted in accordance with the requirements of CAO 22-088, issued to City Corporation – Russellville Water and Sewer (RCC), includes a Milestone Schedule with a final compliance date of April 15, 2027. The final item needed to reach that milestone is the construction of influent pumping and equalization optimization improvements. Bids received for this project in 2025 exceeded the Owner's available funds. Bids will be opened for a value engineered version of the project next month, and construction is anticipated to be completed by March 2027. On behalf of RCC, we respectfully request that the Milestone Schedule be updated as follows:

CORRECTIVE MEASURE	COMPLETION DATE
2022 Capital Improvements Project	December 15, 2022
Discontinue Operation of SIU Pretreatment	July 1, 2022
Peak Flow Improvements Study	February 1, 2023
Nitrification Study	November 1, 2023
Construction of Recommended Improvements	June 15, 2026
Final Compliance with CAO	April 1, 2027

We acknowledge that all improvements to the PCW require a construction permit.

Respectfully Submitted,

HAWKINS-WEIR ENGINEERS, INC.

Aaron M. Benzing, P.E.

cc: Mr. Steve Mallett, P.E., General Manager, City Corporation – Russellville Water & Sewer
Mr. Greg Kremers, City Corporation – Russellville Water & Sewer