



CITY OF HOT SPRINGS

Utilities Department

780 Adams Street

Hot Springs, Arkansas 71901

November 14, 2024

Sent via Email

Leslie Allen-Daniel
Enforcement Analyst – Water Division
Arkansas Energy & Environment – Environmental Quality
5301 Northshore Drive
North Little Rock, AR 72118-5317

**RE: City of Hot Springs Utilities
Permit No. AR0033880 / AFIN 26-00145
Progress Report – Hot Springs Creek Pump Station**

Dear Ms. Allen-Daniel,

Last month the City directed Crist Engineers, Inc. to prepare the construction/installation plans for contractors to bid on the Hot Springs Creek Pump Station improvements. The valves and accessories for the station have already been purchased and are in storage at our Adams Street facility. Delivery of the Cornell 300 HP Pumps was delayed because of the long manufacturing lead time. The delivery date for the pumps as of today is November 23, 2024.

There were no SSOs in the affected area near Hot Springs Creek Pump Station in the month of October.

Should you have any questions, please contact me at mledbetter@cityhs.net.

Sincerely,

Monty Ledbetter
Utilities Director

cc: **City of Hot Springs** - Bill Burrough, City Manager; Denny McPhate, Deputy City Manager; Harold Mauldin, Wastewater Facilities Operations Manager; Todd Piller, Capital Project Manager;
Consultants - Craig Johnson, Crist
Arkansas Energy & Environment Division of Environmental Quality – Richard Healey
