



January 22, 2025

Ms. Leslie Allen-Daniel
Compliance Coordinator, DEQ Office of Water Quality
Enforcement Branch
Arkansas Department of Energy & Environment
5301 Northshore Drive
North Little Rock, AR 72118-5317

EMAIL ONLY

Re: NPDES Permit Number: AR0021768, AFIN-58-00105, CAO 22-088
Quarterly Progress Report No. 10

Dear Leslie:

In accordance with the requirements of CAO 22-088, on behalf of City Corporation – Russellville Water and Sewer (RCC), please accept this quarterly progress report.

The Pollution Control Works (PCW) continues to be operated consistently with the requirements of the Interim Operations Plan to mitigate risk of permit violation. The design of peak flow improvements is nearing completion. While the design has progressed on schedule, long lead time for some items, (specifically large valves and variable frequency drives) may necessitate an extension of the October 1, 2025, compliance deadline in the Corrective Action Plan's milestone schedule. If determined to be necessary, a request will be submitted with the next quarterly progress report

Please do not hesitate to contact me or Greg Kremers with any questions or concerns.

Respectfully Submitted,

HAWKINS-WEIR ENGINEERS, INC.

Aaron M. Benzing, P.E.

cc: Mr. Steve Mallett, P.E., General Manager, City Corporation – Russellville Water & Sewer
Mr. Greg Kremers, City Corporation – Russellville Water & Sewer