David Isaacs

From: Carpenter, Owen <Owen.Carpenter@terracon.com>
Sent: Tuesday, May 27, 2025 14:29
To: David Isaacs
Cc: Darryl Mahoney; Billy Sawyer; John Rogers
Subject: FW: Request for extension - Overfill Removal - Garland County Class 4 Landfill, Permit No. 0300-S4, AFIN: 26-00405

Good afternoon Mr. Isaacs!

We are following up on our conversation regarding the Garland County Overfill Management Plan extension request of May 12th. As indicated in that request, the facility needs additional time during June (weather permitting) to complete the removal of the overfill from the northern area within the landfill Phase 2. Please note that the Division's approval of the Overfill Management Plan (Doc ID https://www.adeq.state.ar.us/downloads/WebDatabases/SolidWaste/FacilityReports/0300-S4_Second%20Revision%20Overfill%20Management%20Plan_20241113.pdf) contemplated that the overfill in Phase 1 would be removed first. As discussed, our intent, as set forth in the Overfill Management Plan, was to remove the overfill in the Landfill Phase 2 first and then the overfill along the west side of the landfill in Phases 1 and 2 as part of the area closure to be constructed this Summer. Our first phase of activities within the northern overfill in landfill Phase 2 is partially accomplished and upon completion we will provide an email report with photos that show the area.

The facility also asks that the conditional approval of a temporary second working face for disposal of the removed overfill (Doc ID https://www.adeq.state.ar.us/downloads/WebDatabases/SolidWaste/FacilityReports/0300-S4_Request%20for%20Temporary%20Second%20Working%20Face_20250306.pdf) be extended through the requested removal period. Thank you for your consideration in these matters and for working with us to get the work accomplished. If you have any questions or need any additional information, please feel free to contact John Rogers or me.

Thanks!
Owen

F. Owen Carpenter, P.E., P.G.
Terracon
D (501) 943 1020 | C (501) 622 0887
owen.carpenter@terracon.com

From: Carpenter, Owen
Sent: Monday, May 12, 2025 11:53 AM
To: David Isaacs <david.isaacs@arkansas.gov>
Cc: Darryl Mahoney <dmahoney@garlandcounty.org>; Billy Sawyer <bsawyer@garlandcounty.org>; John Rogers <john.rogers@craftontull.com>
Subject: Request for extension - Overfill Removal - Garland County Class 4 Landfill, Permit No. 0300-S4, AFIN: 26-00405

Hi Mr. Isaacs!

Pursuant to your approvals for the Overfill Management Plan and the temporary second working face for the referenced facility, Garland County had a contractor remove overfill from the north end of Phase 2, as proposed in

the overfill management plan. Contractor activities followed by verification survey services were completed on or before April 28th. After the verification survey, a few cut areas still remained that need to be addressed (see attached). The County intends to finish the fine grading in the overfill area with their equipment and respectfully requests an extension until June 27th to complete the excavation activities and provide a final verification survey and overfill removal report for the north overfill removal phase. Thank you for your consideration in this matter.

The County is also soliciting bids for the construction of Phase 3 – Cell 1 and the west area Partial Closure at this time. A notice of construction will be sent once the bids are received and a contract awarded. The Partial Closure portion of the contract will address the overfill areas along the west side that were identified in the Overfill Management Plan. If you have any questions or need any additional information, please do not hesitate to contact John Rogers with Crafton Tull or me.

Best regards,
Owen

F. Owen Carpenter, P.E., P.G.
Terracon
D (501) 943 1020 I C (501) 622 0887
owen.carpenter@terracon.com

Terracon provides environmental, facilities, geotechnical, and materials consulting engineering services delivered with responsiveness, resourcefulness, and reliability.

Private and confidential as detailed here (www.terracon.com/disclaimer). If you cannot access the hyperlink, please e-mail sender.